

Modification 467 Workgroup

Response to actions for 12th May 2014 meeting

Action ref 0467 03/01

Meeting date 19/03/14

Minute ref 3.

Action:

To provide a view on the potential impact upon this modification of any delay in the Project Nexus go-live date, as the dates are specified in the Nexus modifications (0432 and 0434).

Xoserve

Owner: (MD)

Status: Pending

Action ref 0467 03/02

Meeting date 19/03/14

Minute ref 3.

Action:

To provide a view on the potential impact of submitting reads on a daily basis for up to 7 months based on the current wording of paragraph 2.2 within Section 3 – Solution in the modification and the published legal text and consider amending the dates.

Owner: National Grid Distribution (CW) & Xoserve (MD)

Status Pending

Action ref 0467 03/01

To provide a view on the potential impact upon this modification of any delay in the Project Nexus go-live date, as the dates are specified in the Nexus modifications (0432 and 0434).

Modifications 0432 and 0434 and their associated go-live dates do not impact this modification 0467.

Modification 0467 is designed to facilitate Modification 0440 Project Nexus Single Service Provision. Modification 0440 is currently with Ofgem for a decision and within the Final Modification Report is the implementation date of "Project Nexus Implementation Date". In UNC, Section C – Interpretation, a new term in paragraph is to be added:

"Project Nexus Implementation Date" is 1 October 2015 or such other date as may be determined by the Uniform Network Code Committee;

If the Project Nexus Implementation Date is changed then the legal text for 0467 provides for the parties to agree a different update submission schedule.

“2.2

Unless otherwise agreed between the CSO and the Transporter Agency, the CSO shall submit an update of the iGTSPRD to the Transporter Agency:

- a. On a monthly basis for the months of February, March and April 2015;
- b. On a weekly basis for the months of May, June, July and August 2015; and
- c. On a daily basis from 1st September 2015 until such times that the Relevant Modifications are implemented.”

For example, if the Project Nexus Implementation Date were to be modified to 1st April 2016, then the parties will agree a revised update submission schedule, which would most likely to be to move the dates in 2.2 a), b) and c) by six months.

Action ref 0467 03/02

To provide a view on the potential impact of submitting reads on a daily basis for up to 7 months based on the current wording of paragraph 2.2 within Section 3 – Solution in the modification and the published legal text and consider amending the dates.

Reads are not required to be submitted on a daily basis by any party.

The iGTs will provide update files on an increasingly frequent basis as the go-live date draws nearer in order to ensure the cutover data is as up to date as possible. From a shipper perspective, shippers do not need to change any of their existing processes or increase any business activity for iGT supply points.

The legal text is setting out the frequency the iGTs need to provide data updates, it has no effect on the requirements on shippers to provide data to the iGTs.

The dates in the legal text do not require amendment – see also answer to Action 03/01.